

INSTALLATION / INSPECTION CHECK LIST (IICL) ARCHITECTURAL WORKS CEILING (ACOUSTIC)

Project: Location:		RFII No. Date:					
							Contractor:
Contract Pack <u>age No.:</u>		Floor / L	Floor / Level		Area		
ITEM NO.	DESCRIPTION	Yes	Pls. Chec No	k N/A	REMA	RKS	
1.0	The materials comply with the design documents.						
2.0	That utilities, duct work, electrical work, sprinkles, etc. are installed and tested before enclosing with the suspended ceiling.						
3.0	Hangers for the supporting grid check requirements for additional hangers at light fixtures or other ceiling support equipment.						
4.0	Requirements for bracing of unrestrained ceiling arches.						
5.0	Prior to installation of acoustical tiles or panels, check alignment, pattern and level of supporting grid.						
6.0	If ceiling panels are fixed in place, check requirements for access panels for piping, duct works, equipment, etc. above ceiling.						
7.0	That proper temperature and humidity are maintained during installation of acoustical ceiling panels.						
8.0	Components for damage, soiling or otherwise defective materials.						
9.0	Others.	. 🗆					
Notes:		,		1			
Requested by:		Witnessed by:					
Contractor - CQC Date			JERCC - Project Engineer Date				
Checked by:		Noted by:					
Contractor - PIC Date		JERCC - Construction Manager				Date	
Note: This form must be submitted to JERCC Representative duly accomplished and signed by the corresponding Contractor's CQC / PIC at least 24 hours before to commence works. Attachment No.							

III-QP-C-OPN-24.1.5 IICL - Ceiling (Acoustic) Page 1 of 1 Rev. 00