

## INSTALLATION / INSPECTION CHECK LIST (IICL) ARCHITECTURAL WORKS ACOUSTICAL TILE & LUMINOUS CELING

Project: Location:				RFI Dat	I No. e:	
Contractor:		Structure				
Contract Package No.:		Floor / Level			Area	
ITEM NO.	DESCRIPTION	Yes	Is. Cheo	c <b>k</b> N/A	REMARKS	
1.0	That materials comply with the design documents.					
2.0	That utilities, ductwork, electrical work, sprinklers, etc. are installed and tested before enclosing with the suspended ceiling.					
3.0	Hangers for the supporting grid check requirements for additional hangers at light fixtures or other ceiling support equipment.					
4.0	Requirements for bracing of unrestrained ceiling arches.					
5.0	Prior to installation of acoustical tiles or panels, check alignment, pattern and level of supporting grid.					
6.0	If ceiling panels are fixed in place, check requirements for access panels for piping, ductwork, equipment, etc. aboeve ceiling.					
7.0	That proper temperature and humidity are maintained during installation of acoustical ceiling panels.					
8.0	Components for damage, soiling, or otherwise defective material.					
9.0	Others.					
Notes:		•				
-						
Requested by:		Witne	Witnessed by:			
Contractor - CQC Date		JERCC - Project Engineer Date				
Checked by:		Noted by:				
Contractor - PIC Date		JERCC - Construction Manager Date				
Note: This form must be submitted to JERCC Representative duly accomplished and signed by the corresponding Contractor's CQC / PIC at least 24 hours before to commence works.						

IICL - Acoustical Tile Luminous Ceiling

Page 1 of 1

Attachment No.

Rev. 00