

INSTALLATION / INSPECTION CHECK LIST (IICL) ARCHITECTURAL WORKS DRY WALL

Project: Location:		RFII No. Date:				
Contract Package No.:		Floor / Level Area				
ITEM NO.	DESCRIPTION	Yes	Pls. Chec	k N/A	REMARKS	
1.0	The material complies with design documents.					
2.0	Layout of all work for correct location, alignment and special items.					
3.0	Utilities are installed and tested before enclosing with drywall.					
4.0	Recessed items and supports are installed in proper sequence.					
5.0	Support structures for alignment, plumb, square and anchorage before application of drywall.					
6.0	Requirements for sound deadening insulation, reselient clips and channels in sound deadening are partitions complied with: Wallboard installation (use Manufacturer's Instructions) for: The long dimension of the drywall is horizontal. The fastenings are properly indented in drywall and covered. The corners are reinforced. Tape is properly embedded with number of coatings required sanding between coats is performed. Feathering is out 12 to 15 inches and joints are unnoticeable after finish is applied. Metal edges are used where shown. Proper type of texture is applied. Dry Wall joints: Joints should occur over supports (studs or furring channels). Those between backer board and finish board are properly staggered. Those at ends of drywall panels are staggered. Those on opposite sides of a partition occur at different studs.					
7.0	Others.					
Notes:						
Requested by:		Witnessed by:				
Contractor - CQC Date		JERCC - Project Engineer Date				
Checked by:		Noted by:				
Contractor - PIC Date		JERCC - Construction Manager Date				
Note: This form must be submitted to JERCC Representative duly accomplished and signed by the corresponding Contractor's CQC / PIC at least 24 hours before to commence works.						

Attachment No.